

Project Construction **Step 6** September 2010 - June 2011



Traffic and temporary alignment:

- Academy Boulevard traffic shifts to final alignment. Woodmen Road traffic remains on temporary alignment.

Key activities:

- Remove Academy Boulevard temporary alignment
- Complete Woodmen Road bridge embankment at west end of bridge
- Construct retaining walls in southwest quadrant of intersection
- Complete Woodmen Road paving east of Academy Boulevard

Milestone:

- Construction of Earl Drive between Academy Boulevard and York Road complete